

COMPLETION REPORT

- (01) Name of Work : *Annual* Maintenance of Borewell ^{for} of Abbigere and Shettyhalli in Dasarahalli Zone, Dasarahalli Division in in Ward No.12, Shettyhalli Sub Division.
- (02) Sanctioned estimate No. and Date :
- (03) Head of Account which is chargeable : *P-1771*
- (04) Entrustment order No. and Date : *CE/DD/100/158/13-14 dt 12.12.2013*
- (05) Name of the Contractor : **SRI.S. PRAKASH, No.35/36, Gangamma Garden, Malagala Main Road, Nagarabhavi 2nd Stage, Bangalore-560 091.**
- a) Time stipulated for complete of the work. : *365 days*
- b) Delay in execution of work :
- (06) Measurement recorded in : M.B. No. *1789/13-14.*
From Page No. *178828/2 to 178842/2.*
- (07) Check measurement of the Assistant Executive Engineer / Executive Engineer on : M.B. No.
From Page No.
- (08) Name of the Officer / Official in charge of the work. :
- (09) Assistant Executive Engineer / Junior Engineer : *Ravi, N.K.*
b) Assistant Executive Engineer : *Ramachandramurthi, S.M.*

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference Excess	Savings	Remarks
<i>146064000</i> <i>1500,00000</i>	<i>1460640=00.</i>	<i>—</i>	<i>3936020</i>	

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi, N.K.
26/3/14
Junior / Assistant Engineer
Ward No.

Accounts Superintendent
Bruhat Bangalore Mahanagara Palike

[Signature]
Assistant Executive Engineer ()
Bruhat Bangalore Mahanagara Palike
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.
Executive Engineer
Bruhat Bangalore Mahanagara Palike
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಾಹಳ್ಳಿ ವಿಭಾಗ
ಬೆಂಗಳೂರು-560 091.